

12/30/2008

Pioneer Log Systems Inc.

181 West Kingston Springs Rd.
Kingston Springs TN. 37082
Fax 615-952-4934 Ph 615-952-5647/800-378-5154
Contact: Phil Harris/pharris@pioneerlogsystems.com

Materials Quote

Job Name: 16' x 24' Pavilion

Description: Pre-Cut Materials Package for Heavy Timber Pavilion Ready for Assembly. Pavilion features a King Post Truss Design with Curved Struts and Wind Braces. All Hardware Including Base Plates and Fasteners to Assemble. Materials are priced with options of wood species, Roof Systems, and Roof Metal.

Timber Package:

6 x 6 Posts
6 x 8 Plates
6 x 6 King Posts
4 x 10 Ridges
6 x 8 Rafters
4 x 8 Intermediate Rafters
4 x 10 Curved Struts
4 x 8 Curved Wind Braces

Option # 1	White Pine S4S or Rough Sawn	\$6,842.00
Option # 2	Douglas Fir S4S or Rough Sawn	\$7,660.00
Option # 3	Western Red Cedar S4S or Rough Sawn	\$8,490.00
Standard or Custom Hewn	Add	\$825.00

Roof Systems:

Option # 1	2 x 6 Spruce V-joint T&G Decking for Metal or Asphalt Shingle Roofs, Includes 30# Felt to Dry In	\$1,935.00
Option # 2	2 x 4 Purlins 2' on Center for Metal Roof Only Includes 1 x 4 WRC Fascia to Cap Purlins	\$621.10

Roof Metal:

#1 29 Ga. Classic Rib Metal available in 16 Colors, Includes Drip Edge, 14" Ridge Cap, and Screws	\$669.60
---	----------

All orders require a 50% deposit. Checking is the result of the natural drying process of heavy timbers. Sale Tax and Freight Not Included 1

12/30/2008

Pioneer Log Systems Inc.

181 West Kingston Springs Rd.

Kingston Springs TN. 37082

Fax 615-952-4934 Ph 615-952-5647/800-378-5154

Contact: Phil Harris/pharris@pioneerlogsystems.com

All orders require a 50% deposit. Checking is the result of the natural 2
drying process of heavy timbers. Sale Tax and Freight Not Included